

School/Phase	Days	Proposed Start	Proposed Finish	2008												2009											
				J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>Cajon Park Modernization</b>																											
<b>Construction</b>																											
Phase 1a - New Classroom Addition	197	3/14/2008	12/22/2008	<input type="checkbox"/> Phase 1a - New Classroom Addition																							
Phase 1b - K Corner Relocatables	81	5/5/2008	8/27/2008	<input type="checkbox"/> Phase 1b - K Corner Relocatables																							
Phase 2 - Site Electrical Upgrades	34	6/16/2008	8/1/2008	<input type="checkbox"/> Phase 2 - Site Electrical Upgrades																							
Phase 2 - Admin., Multi-purpose & Classrooms	43	6/27/2008	8/27/2008	<input type="checkbox"/> Phase 2 - Admin., Multi-purpose & Classrooms																							
Phase 3 - Classrooms	68	9/16/2008	12/22/2008	<input type="checkbox"/> Phase 3 - Classrooms																							
Phase 4 - Classroom & Library	78	1/12/2009	4/30/2009	Phase 4 - Classroom & Library <input type="checkbox"/>																							
<b>Carlton Hills Modernization</b>																											
<b>Construction</b>																											
Phase 1 - Site Electrical Upgrades	33	1/17/2008	8/1/2008	<input type="checkbox"/> Phase 1 - Site Electrical Upgrades																							
Phase 1 - Classrooms	46	1/24/2008	8/27/2008	<input type="checkbox"/> Phase 1 - Classrooms																							
Phase 2 - New Classroom Addition	137	9/2/2008	3/18/2009	<input type="checkbox"/> Phase 2 - New Classroom Addition																							
Phase 3a - Kindergarten Classrooms	70	9/16/2008	12/24/2008	<input type="checkbox"/> Phase 3a - Kindergarten Classrooms																							
Phase 3b - Admin., Multi-purpose	41	1/16/2009	3/16/2009	Phase 3b - Admin., Multi-purpose <input type="checkbox"/>																							
Phase 4 - Library	79	3/30/2009	7/20/2009	Phase 4 - Library <input type="checkbox"/>																							
<b>Rio Seco Modernization</b>																											
<b>Construction</b>																											
Phase 1 - Site Electrical Upgrades	24	6/18/2008	7/22/2008	<input type="checkbox"/> Phase 1 - Site Electrical Upgrades																							
Phase 1 - Classrooms, Admin. Office	41	7/1/2008	8/27/2008	<input type="checkbox"/> Phase 1 - Classrooms, Admin. Office																							
Phase 2 - New Classroom Addition	167	9/3/2008	8/30/2009	Phase 2 -New Classroom <input type="checkbox"/> Addition																							
Phase 3 - Classrooms	68	9/16/2008	12/22/2008	<input type="checkbox"/> Phase 3 - Classrooms																							
Phase 4 - Library	78	1/12/2009	4/30/2009	<input type="checkbox"/> Phase 4 - Library																							
<b>Carlton Oaks Modernization</b>																											
<b>Construction</b>																											
Phase 1 - Site Electrical Upgrades	32	6/18/2008	8/1/2008	<input type="checkbox"/> Phase 1 - Site Electrical Upgrades																							
Phase 1 - Classrooms, Admin. Office	41	7/1/2008	8/27/2008	<input type="checkbox"/> Phase 1 - Classrooms, Admin. Office																							
Phase 2 - New Classroom Addition	166	9/3/2008	4/29/2009	Phase 2 - New Classroom <input type="checkbox"/> Addition																							
Phase 3 - Classrooms	68	9/16/2008	12/22/2008	<input type="checkbox"/> Phase 3 - Classrooms																							
Phase 4 - Library	78	1/12/2009	4/30/2009	<input type="checkbox"/> Phase 4 - Library																							
<b>Sycamore Modernization</b>																											
<b>Construction</b>																											
Phase 1 - Site Electrical Upgrades	32	6/18/2008	8/1/2008	<input type="checkbox"/> Phase 1 - Site Electrical Upgrades																							
Phase 1 - Classrooms	44	6/26/2008	8/27/2008	<input type="checkbox"/> Phase 1 - Classrooms																							
Phase 2 - Classrooms	50	9/16/2008	11/24/2008	<input type="checkbox"/> Phase 2 - Classrooms																							
Phase 3 - Multi-purpose	55	6/15/2009	8/31/2009	Phase 3 - Multi-purpose <input type="checkbox"/>																							
Phase 4 - Library	116	6/15/2009	11/25/2009	Phase 4 - Library <input type="checkbox"/>																							

**PHASE 2 MODERNIZATION:**  
**Chet F. Harritt, Hill Creek, Pepper Drive & Prospect Avenue Schools to begin Summer 2009. Completion scheduled for 2010/2011.**